

CDGIRT CRX Peering Task Force Milestone Dates

Peering Work scheduled to complete by **30-Sep-05**

Stage	Milestone	Milestone	Original Due Date	Revised Due Date	Re-Revised Date	Completion Date or New Target	Complete	
1	M11	Establishment of Short Term Peering Interconnections	31-Jan-05	28-Feb-05	6-Jun-05	13-Sep-05		
	M111	Aicent to Verisign	31-Jan-05	28-Feb-05		21-Feb-05	✓	
	M112	Aicent to Syniverse	31-Jan-05	1-Mar-05	6-Jun-05	6-Jun-05	✓	
	M113	Syniverse to Verisign	31-Jan-05	2-Mar-05	6-Jun-05	13-Sep-05		
	M12	Stage 1 Peering Test Plan	31-Jan-05			2-Feb-05	✓	
	M14	Definition of Peering Locations	14-Feb-05	11-Mar-05		11-Mar-05	✓	
2	M15	Definition of Peering Reference Model	14-Feb-05			19-Feb-05	✓	
	M21	Development of Stage 2 Peering Test Plan	31-Jan-05			2-Feb-05	✓	
	M22	Execution of Stage 1 & 2 Peering Test Plan	11-Feb-05	31-Mar-05	17-Jun-05	25-Sep-05		
	M221	Aicent-Syniverse	11-Feb-05	31-Mar-05	16-Jun-05	1-Jul-05	✓	
	M222	Aicent-Verisign	11-Feb-05	31-Mar-05		7-Apr-05	✓	
	M223	Syniverse-Verisign	11-Feb-05	31-Mar-05	16-Jun-05	25-Sep-05		
	M23	Test Execution Report Stage 1 and Stage 2	18-Feb-05	7-Apr-05	23-Jun-05		✓	
	M231	Aicent-Syniverse	18-Feb-05	7-Apr-05	23-Jun-05	14-Sep-05		
	M232	Aicent-Verisign	18-Feb-05	7-Apr-05		8-Apr-05	✓	
	M233	Syniverse-Verisign	18-Feb-05	7-Apr-05	23-Jun-05	25-Sep-05		
3	M31	Inter CRX Data Clearing Interface/File Format	11-Feb-05	31-Mar-05	10-Jun-05	28-Jun-05	✓	
	M32	Associated Processes for clearing	11-Feb-05	31-Mar-05	10-Jun-05	28-Jun-05	✓	
	M33	Test Plan for CRX-CRX Data Clearing	21-Feb-05	31-Mar-05	10-Jun-05	28-Jun-05	✓	
	M34	Test Data for Stage 3	28-Feb-05	8-Apr-05	10-Jun-05	14-Jun-05	✓	
	M35	Test Execution Stage 3	18-Feb-05	8-Apr-05	27-Jun-05	30-Sep-05		
	M351	Aicent-Syniverse	18-Feb-05	8-Apr-05	27-Jun-05	16-Sep-05		
	M352	Aicent-Verisign	18-Feb-05	8-Apr-05	27-Jun-05	16-Sep-05		
	M353	Syniverse-Verisign	18-Feb-05	8-Apr-05	27-Jun-05	30-Sep-05		
	M36	Test Execution Report	28-Feb-05	12-Apr-05	13-Jul-05	16-Sep-05		
	M361	Aicent-Syniverse	28-Feb-05	12-Apr-05	13-Jul-05	16-Sep-05		
	M362	Aicent-Verisign	28-Feb-05	12-Apr-05	13-Jul-05	16-Sep-05		
M363	Syniverse-Verisign	28-Feb-05	12-Apr-05	13-Jul-05	30-Sep-05			
4	M41	Peering Points Selected	7-Mar-05	11-Mar-05		11-Mar-05	✓	
	M42	Commercial Peering Point Established	5-Jun-05	9-Jun-05	14-Jul-05	15-Sep-05		
	M421	Colocation one standard Rack Cabinet in the Data Center:			10-Jun-05	15-Sep-05		
	M4211	51U H x 19in W Rack/Cabinet secured.	Aicent		10-Jun-05	24-Jul-05	✓	
	M4212	51U H x 19in W Rack/Cabinet secured.	Syniverse		10-Jun-05	15-Sep-05		
	M4213	51U H x 19in W Rack/Cabinet secured.	Verisign		10-Jun-05	30-Aug-05	✓	
	M422	Routers (2) installed in Rack/Cabinet.			24-Jun-05	15-Sep-05		
	M4221	Routers installed; 2 FastEthernet ports/router verified	Aicent		24-Jun-05	24-Jul-05	✓	
	M4222	Routers installed; 2 FastEthernet ports/router verified	Syniverse		24-Jun-05	15-Sep-05		
	M4223	Routers installed; 2 FastEthernet ports/router verified	Verisign		24-Jun-05	30-Aug-05	✓	
	M423	Backhaul Connection to Peering Point			7-Jul-05		✓	
	M4231	Aicent to Equinix Install date (T1)			7-Jul-05	24-Jul-05	✓	
	M4232	Syniverse to Equinix Install date (X connect POP on site)			7-Jul-05	15-Sep-05		
	M4233	Verisign to Equinix Install date (T1)			7-Jul-05	30-Aug-05	✓	
	M424	Set up Ethernet cross-connect verify connectivity			8-Jul-05	20-Sep-05		
	M4241	Aicent-Syniverse 100MB X connection (RJ45: TIA-568A/TIA-568B)			8-Jul-05	20-Sep-05		
	M4242	Aicent-Verisign 100MB X connection (RJ45: TIA-568A/TIA-568B)			8-Jul-05	15-Sep-05		
M4243	Syniverse-Verisign 100MB X connection (RJ45: TIA-568A/TIA-568B)			8-Jul-05	20-Sep-05			
Commercial Operation	Second Location on Line		OUT OF SCOPE: Current volumes would not suggest a commercial need. As volumes increase this can be reconsidered by vendors					
	Each CRX exchanges and signs peering agreement with each other.		OUT OF SCOPE: Actual Commercial peering needs determined by CRX partners and through the formation of CRX Peering Agreements					
	Inter-connection test							
	Aicent-Syniverse							
	Aicent-Verisign							
	Syniverse-Verisign							
	Clearing Reports Electronic file exchange Procedures							
Aicent-Syniverse								
Aicent-Verisign								
Syniverse-Verisign								